



State Road (S.R.) A1A FDOT Construction Update

**From South of S.R. 802/Lake Avenue
to North of Ibis Way**

**From North of Emerald Beach Way
to South of S.R. 704/Royal Palm Way**

**Town of Palm Beach
Council Meeting**

March 3, 2026



447663-1-52-01 (E4X31)

S.R. A1A from South of S.R. 802/ Lake Ave. to North of Ibis Way



Project Start – May 3, 2025



Construction Cost – \$5.96M



Anticipated End Date – Summer 2026



Contractor – The Stout Group, LLC



New Concrete Pathway / Shoulder Widening / Structural Asphalt

S.R. A1A from South of S.R. 802/Lake Ave. to North of Ibis Way



New Pedestrian Signal and Mast Arm – Palm Beach Par 3

S.R. A1A from South of S.R. 802/Lake Ave. to North of Ibis Way



Work anticipated now through Spring 2026

S.R. A1A from South of S.R. 802/Lake Ave. to North of Ibis Way



Sod installation and harmonization throughout the project corridor



Final layer of asphalt/friction course and striping corridor wide; now permitted 8 p.m. to 7 a.m., Sunday through Friday, from Lake Ave. – Ibis Way



Pedestrian signal activation at the Palm Beach Par 3 and Phipps Ocean Park



Signage installation, punch list items and inspections for project completion

446175-1-52-01 (E4W84)

SR A1A from North of Emerald Beach Way to South of SR 704/Royal Palm Way



Project Start – May 27, 2025



Construction Cost – \$8.25M



Anticipated End Date – Late 2026



Contractor – Halley Engineering Contractors, Inc.



Work Completed – N of Emerald Beach Way to S of Hammon Ave.

S.R. A1A from North of Emerald Beach Way to S.R. 704/Royal Palm Way



Work to Resume in Midtown late March 2026 – S. County Road from S of Hammon Ave. to Royal Palm Way

S.R. A1A from North of Emerald Beach Way to S.R. 704/Royal Palm Way



Work anticipated from late March through Thanksgiving 2026

S.R. A1A from North of Emerald Beach Way to S.R. 704/Royal Palm Way



The contractor will resume construction operations Monday, March 23, 2026




First few weeks include mobilization, surveying and door-to-door outreach



Traffic impacts and lane closures are expected the Monday after Easter from April 6, 2026, through Fall 2026



Advanced notice of initial work activities will be provided; the contractor is finalizing their schedule to best minimize impacts through the Spring season



THANK YOU

Questions & Comments